NEWHALL SCHOOL DISTRICT

Measure E Citizens Oversight Committee (COC) May 9, 2016 Newhall Elementary School Library

AGENDA

The meeting was called to order at 5:38 p.m. by Chairperson Jim Hicken.

<u>COC members present:</u> Susan Anderson, Jim Hicken, Caroline Jackson, Adele MacPherson, Brian Paik, Tracy Taris,

<u>COC members absent:</u> Tricia Fossa, Jose Gonalez, Larry McClements, Joelle Nelson, Debbie Wolpert

<u>Staff present:</u> Rosana Valadez, Ronna Wolcott

<u>Others present:</u> Amin Salari, Lundgren Management; Helena Jubay, NAC Architecture

AGENDA

The meeting agenda was approved.

MINUTES March 16, 2016 Minutes were approved. Motion- <u>MacPherson</u>; Second- <u>Taris</u> Ayes - <u>6</u>; Noes- <u>0</u>

Motion- <u>Taris</u>; Second- <u>MacPherson</u> Ayes- <u>6</u>; Noes- <u>0</u>

INTRODUCTION OF NEW MEMBER

Mr. Hicken introduced Mr. Brian Paik to the group. Mr. Paik is a curret Stevenson Ranch parent and serves on the Site Council.

CONSTRUCTION TIMELINE UPDATE

- Peachland: Project on track to open for the 2016/2017 school year; new Kindergarten yard was just re-opened for student use. Total of 8 Gen-7 buildings to be installed soon, along with student restrooms
- Old Orchard: Special-ed building is ahead of schedule, but 2nd building has been delayed due to DSA changes; construction management company feels project will be complete in time for the 2016/2017 school year
- Newhall Auditorium: Project has been delayed, but is still on target to be completed by the December 2016 deadline. Abatement and demo is complete. Currently working on a solution to get proper lighting for theater-style seating due to lack of crawl space required for electrical. District to look for a surface-mounted solution
- Newhall Elementary/Playground: Classroom project is complete; playground area to be finished within the next week
- Valencia Valley: Project finished
- Meadows: Project finished
- Successful bond program big factors is no claims for any projects or lawsuits as of now.

FISCAL REPORTS – BUDGET REVISIONS

- State Allocation Board to review and NSD's application for funding of the Meadows and Valencia Valley projects. If approved, about \$2.5m will be made available to put back into the bond program. Use of dollars will either be used to complete current prouects or used for for future projects
- Currently projects within within budget; of the \$60m bond, NSD has issued all but \$4.7m
- There are a total of \$57.7m funds available; all existings COPs were paid with these funds
- NSD to contribute \$1m from developer fees funds to off-set increased auditorium costs
- We currently have about \$758K of remaining funds, which we will have to watch closely to ensure we have enough to cover all construction costs as we are nearing completion of all Measure E projects
- Remaining funds from completed projects to offset costs for projects still in progress
- We currently have no program contingency and have \$4m remaining for technology endowment; plan to issue \$2m at the end of June 2017 and another \$2m in December 2018
- Potential state grant funding applications have been submitted for projects, except the Newhall Auditorium; will have a better idea of estimates in September
- There is a state bond on the upcoming November ballot. If bond passes, we have a good chance of getting dollars back. Dollars to be utilized for priority B projects (Stevenson Ranch and Wiley Canyon)
- Specifics pertaining to state bond fund processes and use were discussed amongst group

2015-2016 FUTURE MEETING CALENDAR

Dates listed below have been set for future meetings, although some dates may not be necessary

September 19, 2016 – Newhall Elementary January 16, 2017 January 23, 2017 – Old Orchard Elementary March 13, 2017 – Peachland Elementary May 8, 2017 - TBD

FUTURE MEETINGS

Present members agreed to meet at Newhall Elementary School on September 19, 2016 at 5:30 p.m.

There were no public comments.

Meeting adjourned at 6:17pm Group was then given an outside glimpse of Newhall Auditorium construction progress.

Jim Hicken, Chairperson